EXTENSION OF TIME PROPOSAL

1	Name of work	Development of tatanagara 4th cross children's park in ward no. 8, kodigehalli.
2	Amount of Work Portion	15.0 Lakhs
3	Estimated Cost	15.00 Lakhs
4	Name of contractor	Taranath K R
5	Agreement No.	294/15-16 ; 19.03.2016.
6	No. and date under which work order issued	BBR/BTP/KSNP/E-path/294/15-16 dt. 19.3.2016.
7	Time limit originally fixed for completion	90 days.
8	Date of application by the contractor for granting extension of time	17.06.2016.
9	Date of receipt of application in the sub division office	17.06.2016.
10	Extension granted if any	
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	150 days.
15	Date of recommending time limit applied for	17.06.2016
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	Yes
18	Probable time required for completion of remaining work	150 days
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	Extension of work may kindly be granted
22	Remarks of the EE with the daily rate of penalty proposed	During rainy season.

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Byatarayanapura Division
28/11

Chief Engineer
Yelahanka Zone, Bangalore-92

"EOT is granted for 150 days"

06.12.16